

COMPLETION REPORT

01	Name of Work	Improvements to Roads and drains at Hanisappa Golt. School Backside Anjanahalli in Ward no: 6
02	Sanctioned estimate No & Date	
03	Head of Account which is chargeable	
04	Entrustment order No. & Date	
05	Name of the Contractor	Sri. Nithin. R.
	a) Time stipulated for complete of the work	90 days
	b) Delay in execution of work	
06	Measurement Recorded in	M.B.No: 2623/2015-16
		From Page No: 262215 to 262226
07	Check measurement of the Assistant Executive Engineer/Executive Engineer on.....	M.B.No. 2623/2015-16 From Page No. 262215 to 262226
08	Name of the Officer/Official in charge of the work	KRISHNAPPA
09	Assistant Executive Engineer/Junior Engineer	LOKESH. J. N.
	b) Executive Engineer	

Sanctioned Estimate Amount	Amount claims as per actually viz as per bill	Difference		Remarks
		Excess	Savings	
30,00000/-	2735742=00			

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered
3. Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specification as embodied in the agreement.

Junior/Assistant Engineer

Ward No. 6 ಅಭಿಯಂತರರು

ಎ.ಬಿ.ಎಂ.ಪಿ. ಬೃಹತ್‌ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

27.7.2016

Assistant Executive Engineer

Assistant Executive Engineer, Sub-Division

Bruhat Bengaluru Mahanagara Palike

B.B.M.P. Bangalore

Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Accounts Superitendent

Bruhat Bengaluru Mahanagara Palike